

CHECKLIST FOR INSULATION INSPECTIONS

1. All walls, rim and band, ULA, sloped ceilings are insulated. (Everything that will be covered up with drywall.)
2. Insulation is split around wires, conduit, and plumbing pipes.
3. All windows foamed in.
4. All exterior penetrations sealed.
5. All baseplates caulked.
6. All seams sealed on HVAC that will be covered up with drywall.
7. Air barriers are installed behind tubs and mechanical chases.
8. Rim and band between floor and in basement has air barrier. (FSK in Illinois)

CHECKLIST FOR FINAL INSPECTIONS

1. All HVAC is complete. All seams sealed. All drywall penetrations sealed. All floor registers are sealed. All returns/floor registers are installed.
2. All plumbing complete.
3. Carpet is installed.
4. Front door is NOT being painted at time of testing. All weather stripping is installed and adjusted. All hardware is installed on all exterior doors.
5. Attic access panels are installed and gasketed. (Not sitting on nails)
6. We have access to all floor areas. (No painting basement stairs, staining floors, etc.)
7. Attic insulation is complete.
8. Rim and band insulation in basement is complete.
9. Foundation insulation is complete.
10. Home should be move in ready.